

SWANK CONSTRUCTION, INC.

SHORT INTERVAL/THREE WEEK LOOK SCHEDULE

PROJECT: **YOUNTVILLE TOWN CENTER**
 6516 YOUNT STREET, YOUNTVILLE CA 94559

Revision Date: January 7, 2009

Page 1 of 1

WORK ACTIVITY		RESP	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa			
			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24			
1	Form Stair Ramp	Foothill		█	█																					
2	Rebar Inspection Planter	Foothill				█																				
3	Pour Concrete	Foothill					█	█																		
4	Frame - CC	SCI		█	█	█	█	█			█	█	█	█	█					█	█	█	█			
5	Frame - Kiosk	SCI		█	█																					
6	Start Demo - CH	PME									█	█														
7	Start Demo - CH	Trahan										█	█	█												
8	Demo - CH	Benward																	█	█						
9	Grade- Rough CH	Benward																		█	█					
10	PSO	All Subs	ON HOLD TILL FURTHER NOTICE																							
11	Paint Brackets PSO	Harris Painting		█																						
12																										
13	STEEL - END OF JANUARY																									
14																										
15																										

Remarks: _____

SCI Super: Jack Swank
 SCI Field Tele # 707-628-7525
 SCI Field Fax # 707-944-2487

SCI PM: Alan Cooper
 SCI HO Tele # 707-446-8808
 SCI HO Fax # 707-446-8303